



## INDOT R34815A

# Dupont Road Added Travel Lanes Project

Lima Rd to Coldwater Rd

## Construction Update

March 14, 2019

The following schedule of activities is provided to highlight major activities. **Changing weather conditions and/or internal schedule changes may alter the dates below.** Traffic control signage and detour markings will be provided in advance of and during any closure.

Final Phase

**Monday 03/18** begin traffic restrictions

Traffic will be open one lane in each direction. Traffic will be shifted to the outside lanes in each direction. This will allow for work on the center islands and medians. Work will also commence on the sidewalks and walking path.


 **ANTICIPATE ONE LANE EACH DIRECTION 03/18/19 THROUGH 06/28/19**

**Tuesday 03/19** asphalt removal will begin for center island and median construction.

**Tuesday 03/26** curb center island and median slipform operations will begin. Side street approach curb island construction will begin.

**Monday 04/08** work on the Salomon farm entrance widening to begin.

**Street lighting and signal work will continue to occur with daytime traffic restrictions as necessary in the work area.**

 **DAYTIME TRAFFIC SHIFTS TO THE NORTH OR SOUTH OF THE NEW ISLANDS WILL BEGIN ON OR AROUND 04/10/2019. Both East and West traffic will be diverted to run on the same side of the center island to allow unrestricted work access on the other side of the island. THIS WILL ONLY BE A DAYTIME RESTRICTION.**

**Project completion anticipated Mid July 2019.**

If you have any questions, please contact:

Andrew R Schouten, PE  
Project Manager, Phend & Brown, Inc.  
Cell 574.527.7540  
Email [arschouten@phend-brown.com](mailto:arschouten@phend-brown.com)